BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads and Drains at Amco and De Enclave Layout Surroundings in Ward No 08, Kodigehalli Sub Division
2	Amount of Work Portion	-
3	Estimate cost	40.00 Lakhs
4	Name Of Contractor	Sri.Vinod Kumar
5	Agreement No.	248/2015-16
6	No. and date Under which the work order has been issued	EE/BTP/BBMP/E-PMT/248/15-16 Date: 26.02.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	579 days.
15	Date of recommending time limit applied for	
16	Wheather the original application of contractor is enclosed	yes

17	Balance work remaining to be done	- NO
18	Probable time required for completion of remaining work	30/12/17
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Local Residence Certificate site problem
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Asst. Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

Executive Engineer
Byatarayanapura Division,

Applicable penalty be levied

Chief Engineer
Yelahanka Zone

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92